



Consent Item

Notice of Completion for the Miralago and Lakepointe Communities Street Resurfacing Project. PMP 19-01

Jonathan G. Smith
Director of Public Works/City Engineer
August 7, 2019

Discussion



Before

After

Discussion

Project Complete!

Measure DD Funds at Work!

Improvements

- Upgrade ADA ramps
- Overlay existing streets with new Asphalt.
- Re-surface existing streets
- New Stop Bars and Legends

Total Project Funding Breakdown

<i>Item</i>	<i>Budgeted</i>	<i>Actual</i>
Construction	\$671,369.09	\$671,331.34
Inspection	\$ 28,477.00	\$ 8,744.00
Labor Compliance	\$ 10,000.00	\$ 3,602.00
Total	\$709,846.09	\$683,677.34

Measure DD **\$ 306,331.34**

Measure A **\$ 365,000.00**

Capital Projects **\$ 12,346.00**

TOTAL **\$ 683,677.34**

Project Team

Carlos Geronimo, Don Sharp, James Sloan

Contractor

COPP Contracting, inc.